

HRA New Build Programme

Summary table showing the position of the current

HRA New Build Programme correct as of July 2023

Project	Number of Units	Planning Consent	Progress Stage	Construction Commencing	Completion date
Swinegate, Grantham	20	Yes	Discharge of conditions to be determined by LPA July 23	October 23	November 24
Elizabeth Rd, Stamford	4	Yes	Construction contract to be awarded	October 23	May 24
Larch Close, Grantham	21	No	With LPA for determination	June 24	Oct 25
Uplands Drive, Grantham	6	No	Pre-app advice received	TBC – 2025	
Wellington Way, Market Deeping	14	No	Pre-app advice received	TBC – 2025	
Garage Sites – Stamford	TBC	No	Feasibility	TBC – 2025/26	