

Appendix B

The current position on the grants on progress is set out in the table below.

STATUS KEY

ON TRACK.	Individual project anticipated to be completed by 31/03/2025.
SLIPPING.	Some delivery risk to timeframe, budget or grant of permissions.
AT RISK.	High risk to delivery timeframe, budget or grant of permissions.

17-19 High Street (Buckminster)	<p>Full Application 9 units - 8 x 1 and 1 x 2-bed flats</p> <p>Planning Application/Listed Building Consent granted.</p> <p>Conversion of existing 1st & 2nd floors from commercial office use to x8 single bed residential units & x1 two bed residential units.</p> <p>Full Application has been submitted and approved by the Programme Board as well as Cabinet.</p> <p>Project on track for works to commence Early May.</p>	ON TRACK
45 High Street (Hall)	<p>EOI 2 units - 1 x 1 and 1 x 2-bed flats</p> <p>Planning Application/Listed Building Consent granted – S23/0819 and S23/0808 for 1 x 2-bed flat and 1 x 1-bed flat.</p> <p>Full Application has been submitted and is under review. Survey works including a full structural survey and asbestos assessment have been undertaken.</p>	ON TRACK
74a Westgate (Buckminster)	<p>EOI 1 unit - 1 x 2-bed flat</p> <p>Planning Application granted - S23/0067 for 1 x 1-bed flat.</p> <p>Applicant is preparing quotations on the conversion works with a view to submitting a Full Application at the earliest opportunity. Communication ongoing with applicant and project still on track for full delivery by programme deadline.</p>	ON TRACK

9-10 High Street (Melbourne)	<p>EOI 8 units – 8x2 bed flats</p> <p>Planning Permission granted S22/2315 for 8 x 2-bed flats.</p> <p>Full Application has been submitted and is under review.</p>	<p>ON TRACK</p>