

2023/24 HRA Capital Significant Variance Analysis

Energy Efficiency					
Project	2023/24 Current Budget	2023/24 Current Budget (less Budget Carry Forwards)	2023/24 Provisional Outturn (less Accounting Adjustments)	Variance to Current Budget	2023/24 Outturn Variance
	£'000	£'000	£'000	£'000	%
Heating & Ventilation	5,474	5,474	2,576	(2,898)	(52.9%)
Total	5,474	5,474	2,576	(2,898)	(52.9%)

Explanation of Significant Variances	£'000
Heating & Ventilation During the year 202 new heating systems were installed. However, there were operational challenges with the contractor which caused a delayed start to the programme. This has resulted in a significant underspend in 2023/24 but there is sufficient budget in future years for works to be completed. In addition, delays in the contracts in connection with the Social Housing Decarbonisation Fund and asbestos surveys also resulted in an underspend in this budget line. All are on track to be delivered in 2024/25.	(2,898)

ICT					
Project	2023/24 Current Budget	2023/24 Current Budget (less Budget Carry Forwards)	2023/24 Provisional Outturn (less Accounting Adjustments)	Variance to Current Budget	2023/24 Outturn Variance
	£'000	£'000	£'000	£'000	%
Housing System Enhancements	630	514	514	0	(0.0%)
Choice Based Lettings	110	51	51	0	(0.0%)
TOTAL	740	565	565	0	(0.0%)

Explanation of Significant Variances (before carry forward approved)	£'000
Housing System Enhancements	(116)
Project is due to be completed in 2024/25. Budget carry forward required for final costs.	
Choice Based Lettings	(59)
Project is due to be completed in 2024/25. Budget carry forward required for final costs.	

New Build Programme					
Project	2023/24 Current Budget	2023/24 Current Budget (less Budget Carry Forwards)	2023/24 Provisional Outturn (less Accounting Adjustments)	Variance to Current Budget	2023/24 Outturn Variance
	£'000	£'000	£'000	£'000	%
New Build Properties	5,500	4,500	1,173	(3,327)	(73.9%)
Total	5,500	4,500	1,173	(3,327)	(73.9%)

Explanation of Significant Variances (before carry forward approved)	£'000
New Build Properties	(3,327)
Whilst a number of key projects have been undertaken during 2023/24 and progress of these are presented to the Housing Overview and Scrutiny Committee regularly during the year. Budget carry forward of £1m requested for completion of the current projects. There is sufficient budget in 2024/25 for further projects.	

Local Authority Housing Fund

Project	2023/24 Current Budget £'000	2023/24 Current Budget (less Budget Carry Forwards) £'000	2023/24 Provisional Outturn (less Accounting Adjustments) £'000	Variance to Current Budget £'000	2023/24 Outturn Variance %
Local Authority Housing Fund	4,483	3,861	3,861	0	0.0%
Total	4,483	3,861	3,861	0	0.0%

Explanation of Significant Variances (before carry forward approved)	£'000
Local Authority Housing Fund	(3,327)
Budget carry forward required to provide funding for the committed acquisitions of properties under the LAHF scheme	

Refurbishment & Improvements					
Project	2023/24 Current Budget £'000	2023/24 Current Budget (less Budget Carry Forwards) £'000	2023/24 Provisional Outturn (less Accounting Adjustments) £'000	Variance to Current Budget £'000	2023/24 Outturn Variance %
Electrical Rewires	1,369	1,369	2,217	848	61.9%
Passenger Lifts	700	144	144	0	0.0%
Alarms	125	125	160	35	28.0%
Fire Prevention	1,035	410	410	0	0.0%
Compliance Works	100	1	1	0	0.0%
Roofing	1,069	1,069	174	(895)	(83.7%)
Kitchen Refurbishments	1,119	1,119	1,375	256	22.9%

Bathroom Refurbishments	1,200	1,068	1,068	0	0.0%
Replacement Door Programme	1,014	1,014	1,200	187	18.4%
Communal Rooms	115	0	0	0	0.0%
Door Entry System	100	100	135	35	35.0%
Structural Refurbishments	150	150	268	118	78.7%
Fencing	350	88	88	0	0.0%
External Wall Finishes	625	524	524	0	0.0%
Total	9,071	7,181	7,765	584	8.1%

Explanation of Significant Variances (before carry forward approved)	£'000
Electrical Rewires 243 rewires were completed during the year against a planned programme of 267. The overspend resulted from the installation of PV Panels on 122 properties relating to the Social Housing Decarbonisation Fund programme causing an overspend on this budget line however this overspend will be offset by a corresponding underspend on the heating budget programme.	848
Passenger Lifts, Fire Prevention, Compliance Works, Bathroom refurbishments, Fencing and External Wall Finishes All of these schemes commenced during 2023/24 and will continue into 2024/25 and therefore there is a requirement to carry forward these budgets.	(1,775)
Roofing The appointment of a contractor is currently being undertaken, as the first tender process proved unsuccessful. This has caused delays to the work programme however there is sufficient budget available in future years to fund the works.	(895)
Kitchen Refurbishments 187 kitchen refurbishments have been completed during the year. The overspend is a result of higher costs due to increased specification within the Earlesfield project.	256
Replacement Door Programme 188 replacement doors and windows have been completed during the year. The overspend is a result of higher costs due to increased specification within the Earlesfield project.	187
Structural Refurbishments Full structural surveys have been carried out on various defective properties throughout the district. This led to essential works that were greater than the budget which resulted in an overspend.	118

Other Works					
Project	2023/24 Current Budget £'000	2023/24 Current Budget (less Budget Carry Forwards) £'000	2023/24 Provisional Outturn (less Accounting Adjustments) £'000	Variance to Current Budget £'000	2023/24 Outturn Variance %
Physical Disabled Adaptations	300	300	314	14	4.7%
Total	300	300	314	14	4.7%